

**ENGINEER'S REPORT
HARRIS COUNTY MUNICIPAL UTILITY DISTRICT NO. 248**

FEBRUARY 12, 2020

(✓)
Action
Item

Agenda Item No. 9

Engineer's report; project design, approve award of construction contracts; approve change orders, pay estimates, and advertisement for bids; utility commitments; installation of walking trails and amenities around District facilities; advertisement for bids; approve contracts, pay estimates and change orders

3. White Oak Springs and White Oak Falls Trails

Construction is underway and photos are attached. We present pay estimates Nos. 1 & 2 in the amount of \$900.00 and \$27,990.81. We have no objection to payment at this time.

✓

Contractor: D.L. Meacham, LP
Notice to Proceed: December 9, 2019
Contract Amount: \$395,587.00

Notes from landscaping company:

- 1. Recon of both projects took place on January 30th.**
- 2. Most of the trail and sidewalk construction in White Oak Falls has been completed.**
- 3. Backfilling by shovel along the sidewalk and trail edges has begun.**
- 4. Markers are being placed in the ground for White Oak Springs today, February 12th.**

Pictures from 1.30.2020 - 2.12.2020 below:







White Oak Springs and White Oak Falls Trails Construction Photos



White Oak Falls North Pond



White Oak Falls North Pond



White Oak Falls North Pond



White Oak Falls South Pond



White Oak Falls South Pond